



2017 CAPITAL IMPROVEMENT PROJECTS

PROJECT TITLE Building 17 Mitigation Plantings	PROJECT COST \$11,497	PROJECT REQUEST Continuation:
PROJECT JOB # SPI-816	PROJECT TYPE Industrial Park Structures	Revised: New: X
PROJECT DESCRIPTION/JUSTIFICATION: Mitigation Requirements		
PROJECT COMPLETE		

PROJECT TIMELINE & COSTS	Jan '17	Feb '17	Mar '17	Apr '17	May '17	Jun '17	Jul '17	Aug '17	Sept '17	Oct '17	Nov '17	Dec '17	Total Cost
Construction	X	X	X										
Project Cost	\$194.80	\$0.00	\$10,143.29	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$10,338.09

PROJECT NARRATIVE:
1st Qtr: Plants were ordered. Plantings began the first week in February. Plantings were completed and Project Manager, Jeremy Wilcox verified them. City of Washougal approved the plantings as planned. Project Complete and file closed.
2nd Qtr:
3rd Qtr:
4th Qtr:

PROJECT VENDORS:
Green Tree Landscaping ELS