

PROJECT TITLE Dock Cameras	PROJECT COST \$30,000	PROJECT REQUEST Continuation:
PROJECT JOB # SPM-217	PROJECT TYPE Marina Structures	Revision: New: X
PROJECT DESCRIPTION/JUSTIFICATION: Install additional cameras on the docks to improve safety & security within the Marina		



2017 CAPITAL IMPROVEMENT PROJECTS

PROJECT TIMELINE & COSTS	Jan '17	Feb '17	Mar '17	Apr '17	May '17	Jun '17	Jul '17	Aug '17	Sept '17	Oct '17	Nov '17	Dec '17	Total Cost
Construction									X				
Project Cost	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,679.05	\$0.00	\$0.00	\$0.00	\$1,679.05

PROJECT NARRATIVE:
1st Qtr: Project Manager gathering information to prepare scope.
2nd Qtr: Scope complete. Request for Bid complete. Entrance Controls is apparent low bidder. Contract to be awarded July 5, 2017.
3rd Qtr: Contract Awarded to Christenson Electric/Entrance Controls. Project to begin mid to late Sept 2017.
4th Qtr:

PROJECT VENDORS:
Dell Marketing Christenson Electric/Entrance Controls