

PROJECT TITLE Fuel Dock Rebuild	PROJECT COST \$45,000	PROJECT REQUEST Continuation:
PROJECT JOB # SPM-117	PROJECT TYPE Marina Structures	Revision: New: X
PROJECT DESCRIPTION/JUSTIFICATION: Rebuild Fuel Dock Wood is deteriorated beyond repair/Needs complete replacement		



2017 CAPITAL IMPROVEMENT PROJECTS

PROJECT TIMELINE & COSTS	Jan '17	Feb '17	Mar '17	Apr '17	May '17	Jun '17	Jul '17	Aug '17	Sept '17	Oct '17	Nov '17	Dec '17	Total Cost
Construction								X					
Project Cost	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15.18	\$0.00	\$0.00	\$0.00	\$0.00	\$15.18

PROJECT NARRATIVE:
1st Qtr: Project Manager preparing scope.
2nd Qtr: Continuing with Scope preparation.
3rd Qtr: Scope was completed. Project went out for bid in August 2017. Contract was awarded to Combined Construction Inc. Project timeline is Sept 5 - December 31, 2017.
4th Qtr:

PROJECT VENDORS:
J2 Blue Print Supply