



**2017 CAPITAL IMPROVEMENT PROJECTS**

<b>PROJECT TITLE</b> Marina Dredging	<b>PROJECT COST</b> \$525,800	<b>PROJECT REQUEST</b> Continuation: X
<b>PROJECT JOB #</b> SPM-315	<b>PROJECT TYPE</b> Marina Structures	Revision: New:
<b>PROJECT DESCRIPTION/JUSTIFICATION:</b>  Engineering & Permits Underway Dredging to remove silt build up in the Marina to improve navigation in and around the Marina  <b>PROJECT COMPLETE</b>		

<b>PROJECT TIMELINE &amp; COSTS</b>	<b>2015-2016</b>	<b>Jan '17</b>	<b>Feb '17</b>	<b>Mar '17</b>	<b>Apr '17</b>	<b>May '17</b>	<b>Jun '17</b>	<b>Jul '17</b>	<b>Aug '17</b>	<b>Sept '17</b>	<b>Oct '17</b>	<b>Nov '17</b>	<b>Dec '17</b>	<b>Total Cost</b>
<b>Permitting Process</b>		X	X	X	X	X								
<b>Construction</b>														
<b>Project Cost</b>	\$415,239.82	\$209,192.58	\$545.10	\$0.00	\$0.00	\$27,032.40	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$652,009.90

<b>PROJECT NARRATIVE:</b>
1st Qtr: Project was completed in December 2016. Notice of Completion was filed 2/6/2017 - Waiting releases from Dept of Revenue/Emp Security/Labor & Industries.
2nd Qtr: Received all releases and Retainage Payment was issued. Closed Project File.
3rd Qtr:
4th Qtr:

<b>PROJECT VENDORS:</b>				
Rod Orlando	Post Record	GHD	Washougal Lumber	Employees Wages - Mark & Matt
Ecological Land Services	USPS	City of Camas	Goodstein Law Group	
Clark County	WDFW	BC Signs	Underwater Earthmovers	