



2017 CAPITAL IMPROVEMENT PROJECTS

PROJECT TITLE Painting Bldgs 6 & 9	PROJECT COST \$50,000	PROJECT REQUEST Continuation:
PROJECT JOB # SPI-617	PROJECT TYPE Industrial Park Structures	Revision: New: X
PROJECT DESCRIPTION/JUSTIFICATION: Prep and Paint Industrial Bldgs 6 & 9 Extends the life of the buildings PROJECT COMPLETE		

PROJECT TIMELINE & COSTS	Jan '17	Feb '16	Mar '16	Apr '17	May '17	Jun '17	Jul '17	Aug '17	Sept '17	Oct '17	Nov '17	Dec '17	Total Cost
Bids	X	X	X										
Construction				X	X	X	X	X	X				
Project Cost	\$0.00	\$0.00	\$0.00	\$0.00	\$16,755.97	\$31,118.23	\$0.00	\$0.00	\$2,315.00	\$0.00	\$0.00	\$0.00	\$50,189.20

PROJECT NARRATIVE:
1st Qtr: Project out for bid. Bids due back March 8, 2017. Contract Awarded to Combs Painting with a work window of March 21 - June 30, 2017
2nd Qtr: Project began in April. Project expected to be completed by early June. Project completed and accepted by Port June 7, 2017. Notice of Completion to be filed then waiting for releases from Dept of Revenue, Dept of Labor & Industries & Employment Security. Once these are received retainage will be paid and project closed out.
3rd Qtr: All necessary releases were received. Retainage paid September 5, 2017. Project Complete. File Closed.
4th Qtr:

PROJECT VENDORS:
Combs Painting