

<b>PROJECT TITLE</b> Seal Coat Lincoln Street	<b>PROJECT COST</b> \$40,000	<b>PROJECT REQUEST</b> Continuation:
<b>PROJECT JOB #</b> SPI-417	<b>PROJECT TYPE</b> Industrial Park Structures	Revision: New: X
<b>PROJECT DESCRIPTION/JUSTIFICATION:</b>  Seal Coat Lincoln Street to extend the life of the existing asphalt  <b>PROJECT COMPLETE</b>		



**2017 CAPITAL IMPROVEMENT PROJECTS**

<b>PROJECT TIMELINE &amp; COSTS</b>	<b>Jan '17</b>	<b>Feb '16</b>	<b>Mar '16</b>	<b>Apr '17</b>	<b>May '17</b>	<b>Jun '17</b>	<b>Jul '17</b>	<b>Aug '17</b>	<b>Sept '17</b>	<b>Oct '17</b>	<b>Nov '17</b>	<b>Dec '17</b>	<b>Total Cost</b>
<b>Bids</b>													
<b>Construction</b>													
<b>Project Cost</b>	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

<b>PROJECT NARRATIVE:</b>
1st Qtr: Project out for bid. Bids due back March 8, 2017. Contract awarded to Sierra Santa Fe with a work window of March 21 - Sept 30, 2017
2nd Qtr: Work will be performed by the Sept 30, 2017 contract deadline.
3rd Qtr: Work has been completed. Final payment issued Oct 3, 2017. Project Complete and file closed.
4th Qtr:

<b>PROJECT VENDORS:</b>